Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

Name of Work : Additional works of Multipurpose Buildiing at Abbigere in ward no 12, Shettyhalli sub division

EMB

2nd And Final

26	Providing and laying flooring using **prepolished, water cut/gang saw 19mm thick granite** laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - **using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 1200mm**						
	Entrance	1	17.40	11.35		197.49	
	Skirting	1	7.65	1.20		9.18	
		2	17.40	0.10		3.48	
		2	13.50	0.10		2.70	
		10	13.00	0.10		1.30	
						214.15	
					Qty Limited	208.90	Sqm

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

01/06/2020

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

27	Providing and laying pattern **flooring for staircase treads and risers** using the combination of 20mm thick **ruby red granite** @ 66%,20 mm thick **grey granite** @ 20%, 20mm thick, 20mm thick **black granite** 14%. The granite materials are laid on existing bed of CM 1:3 20mm thick pointed with colour pigment, including full rounding for nosing, flaming the ruby red granite for 50 mm wide curing etc., complete as per specification.						
	Stair case Landing	1	2.00	1.80		3.60	
	Treads	20	1.20	0.30		7.20	
	Rises	20	1.20	0.15		3.60	
						14.40	Sqm

01/06/2020

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

29	Providing and fixing white vitreous china clay, **water closet European type (Pedestal type, P-trap) with black solid plastic seat** and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification						
		2				2	
						2.00	Nos

09/06/2020

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

Contin...

Scanned by CamScanner

	G.I.Clamp Complete painting of fitting and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour conveyance etc complete. **urinal basin**						
		2				2.00	
						2.00	Nos

Asst Engineer
Ward No-12
09/06/2020

Asst Executive Engineer
Shetty hally Sub Division

32	**Providing colour glazedzed tiles of all sizes 10mm thick for flooring** treads of steps and landing laid on a bed of 12mm thick , cement mortar 1:3 mix, flush pointing using white cement,with matching colour pigment, including cost of a materials, labour, curing, complete as per specifications(30 X45) **Toilet**						
		2	1.50		1.60	4.80	
					Qty Limited	4.80	Sqm

Asst Engineer
Ward No-12
09/06/2020

Asst Executive Engineer
Shetty hally Sub Division

34	Providing and fixing C.I. **Nahani trap** of approved make conforming to ISI specificatins and constructin of Cistern in CC 1:2:4 as per directions (Rate is inclusive of cost of materials and fixture and conveyance of materials to work spot) 10cms to 7.5cms C.I. Nahani trap						
		4				4.00	
						4.00	Nos

Asst Engineer
Ward No-12
09/06/2020

Asst Executive Engineer
Shetty hally Sub Division

39	**Providing and applying painting two coats with plastic emulsion paint** of approved brand on wall surface to give an even approved shade after throughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications **with primer.(Page No. 116, Item No. 15.51.2)**						
		Qty vide item No.24				544.57	Sqm

Asst Engineer
Ward No-12
20/6/2020

Asst Executive Engineer
Shetty hally Sub Division

40	**Extra for providing and applying every subsequent coat of painting with plastic emulsion paint** of approved brand and shadefor Item No.15-15.1 and 15.53 cost of materials, labour complete as per specifications						
		Qty vide item No.24				544.57	
						544.57	Sqm

ontin...

Asst Engineer
Ward No-12
20/6/2020

Asst Executive Engineer
Shetty hally Sub Division

Scanned by CamScanner

Asst Engineer
Ward No-12

Asst Executive Engineer
Shetty hally Sub Division

41	**Providing and finishing external walls in two coats with waterproof cement paint of** approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications							
	Qty vide item No.25					309.51		
						309.51	**Sqm**	

Asst Engineer
Ward No-12 20/6/2020

Asst Executive Engineer
Shetty hally Sub Division 20/6

42	**Extra for providing and applying every subsequent coat of water proofing cement paint** of approved brand and shade for item No.15-16.1 cost of materials,labour,complete as per specifications							
	Qty vide item No.25					309.51		
						309.51	**Sqm**	

Asst Engineer
Ward No-12 20/06/2020

Asst Executive Engineer
Shetty hally Sub Division 20/6

43	**Applying priming coat over new wood surface** and/ or wood based surface after preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting liquid wood filler, for varnish including cost of materials, labour, complete as per specificatios							
	Door D							
	Door D1	2	3.75		2.15	16.13		
		2	1.30		2.15	5.59		
						21.67	**Sqm**	

Asst Engineer
Ward No-12 20/6/2020

Asst Executive Engineer
Shetty hally Sub Division 20/6

44	**Providing and applying painting two coats (excluding priming coat)** on new wood surface and/ or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications							
	Qty vide item No.43					21.67		
						21.67		

Asst Engineer
Ward No-12 20/6/2020

Asst Executive Engineer
Shetty hally Sub Division 20/6

Contin...

Scanned by CamScanner

45	**Extra over item No.15-17.6 for applying every subsequent coat** of enamel paint to give an even shade after cleaning the surface of all dirt and foreign matter, sand papering including cost of materials, labour, complete as per specifications						
			Qty vide item No.43			21.67	
						21.67	**Sqm**

Asst Engineer
Ward No-12
20/6/2020

Asst Executive Engineer
Shetty hally Sub Division

46	Fabricating, providing and erecting in poiston of Hot dip galvanised M S Ornamental security Grill using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at the botom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes with all lead and lift, loading, transporting and unloading using hoist pulley cranes, scaffolding charges and all other incidental charges required for successful						
	MS Grill						
	MS Grill	1	1.20		2.50	3.00	
	MS Grill	1	11.80		2.50	29.50	
	MS Grill	1	4.50		2.50	11.25	
	MS Grill	1	5.80		2.50	14.50	
	MS Grill	1	10.60		2.50	26.50	
		1	3.80		2.50	9.50	
	Considering 50 kg/Sqm					**94.25**	
			qty= 100*50/sqm			4707.00	Kg

Asst Engineer
Ward No-12
07/07/2020

Asst Executive Engineer
Shetty hally Sub Division

CERTIFICATE

The cetified that the Contractor has Complete work satisfactorily

The cetified that the Contractor clear the debries from work spot

There is no depormentle issue of materials

Asst Engineer
Ward No-12
07/07/2020

Asst Executive Engineer
Shetty hally Sub Division
7/7/20

Contin...

Scanned by CamScanner